

**Self Lay Mains Scheme  
Request for sampling and commissioning form**



**This form must be returned to us with 2 copies of the 'As-laid' drawing  
within two days of mains testing**

Developer Services, PO Box 969, Chelmsford, Essex, CM2 0XL  
Fax: 01268 664802 Email: [developerservicessouth@nwl.co.uk](mailto:developerservicessouth@nwl.co.uk)

<b>E &amp; S Water Ref.</b>	NS/
<b>Date Sent to ESW</b>	

<b>Self Lay Organisation Name:</b>	
<b>Site Contact Name:</b>	
<b>Contact telephone Number:</b>	

<b>Site address:</b>					
<b>Location/Section:</b>					
<b>Material:</b>		<b>Length:</b>		<b>Diameter:</b>	

**This form must be returned with two copies of the 'as-laid' drawings and pressure test certificate before the mains connection can be carried out. The location & number of sample points will be agree with E & S Water at pre-commencement site meeting**

**Test data to be completed by tester of main.**

<b>Operation</b>	<b>Date</b>	<b>Disinfection</b>	<b>Result</b>
Charge Main		Cl <sub>2</sub> concentration – start	mg/l
Pressure test (test certificate to be attached)		Cl <sub>2</sub> concentration – end	mg/l
Swabbed (complete swabbing record overleaf)		Chlorination contact time	(hours)
Chlorination			
De-chlorinated			

**I confirm that the above main is ready for sampling and commissioning:**

<b>Print Name:</b>	<b>Signature:</b>
<b>Date:</b>	

## Swabbing Record

Please complete the table below:

<b>Location from:</b>				
<b>Location to:</b>				
<b>Installed Method:</b>	Drilled	Open Cut	Pipeburst	Slipline
<b>If drilled, lubricant used:</b>	Water	Bentonite	Other (state)	
<b>Installed jointing Method:</b>	Butt fused coils	Electro fusion joins	Combination of both	

Pipe Length (m)	Pipe material and class/SDR	Pipe size (mm)	Pipe nominal bore (mm)

Swab	Type	Diameter of swab (mm)	Water velocity (m/s)	Confirm removal of swab	Clarity (describe)	Debris (describe if discharged)	Witnessed, completed by and date
1							
2							
3							
4							
5							
6							

Date	Swabbed By	Discharge monitored by

I confirm that the length of pipe has been swabbed in accordance with the Commissioning Plan and that after \_\_\_\_\_ passes of a swab, the water in front of the final swab was clear with no particulate material present. The final swab had no ingrained material present nor was it discoloured.

Date	Print Name	Signature

<b>E&amp;SW office use only</b>	<b>Date form received at Developer Services:</b>	
<b>Job No.:</b>	<b>Date form passed to Distribution Maintenance:</b>	